



KIMBALL MAIN STREET ROADWAY AND UTILITY IMPROVEMENTS

PERCENT COMPLETE: 5%

PROJECT DESCRIPTION

This project includes watermain and sanitary sewer replacement, complete street reconstruction, concrete driveway, pedestrian ramp, and sidewalk replacement. Construction is expected to be completed by early October, weather permitting.

PROJECT UPDATE | July 13th, 2026

Date/Time: 2026-07-01 09:45:54-05:00
Location: 43.74748°N 98.95795°W ± 7 m WGS84
Altitude: 547 m ± 1.6 m
Direction: 290 deg(T)
Address: 113 S Main St Kimball SD 57355 US



Date/Time: 2026-07-02 09:18:36-05:00
Location: 43.74798°N 98.95819°W ± 4 m WGS84
Altitude: 548 m ± 3 m
Direction: 346 deg(T)
Address: 109 N Main St Kimball SD 57355 US



PROJECT INFORMATION

CONSULTANT:

Banner Associates, Inc.
3900 N Northview Ave, Sioux Falls, SD 57107
855-323-6342 (toll free)
CONTACT: Spencer Gilk

CONTRACTOR:

SiteWorks, Inc
4825 N Wilcox Dr, Sioux Falls, SD 57104
(605) 310-0744
CONTACT: Michael Holom

OWNER:

Kimball
140 Main Street, Kimball, SD 57355
(605) 778-6277
CONTACT: Lydia Morley | Bill Gough

PROJECT UPDATE AND SCHEDULE

- Roadway removal complete
 - The existing concrete road has been removed. Curb and gutter, sidewalk, and asphalt side streets have been removed as far as necessary to accommodate utility construction.
- Upcoming work
 - Utility construction begins Monday, July 13 and will run the next few weeks.
 - Watermain will be installed across the intersections.
 - Sanitary Sewer will be installed the length of the project
 - Roadway reconstruction will be completed concurrently with utility construction as the utility crew moves north.
- Water Shutdowns
 - Temporary water shutdowns will be necessary to complete water improvements. The city and contractor will notify residents and business owners of expected impact prior to work taking place