



KIMBALL MAIN STREET ROADWAY AND UTILITY IMPROVEMENTS

PERCENT COMPLETE: 35%

PROJECT DESCRIPTION

This project includes watermain and sanitary sewer replacement, complete street reconstruction, concrete driveway, pedestrian ramp, and sidewalk replacement. Construction is expected to be completed by early October, weather permitting.

PROJECT UPDATE | October 5th, 2026



PROJECT INFORMATION

CONSULTANT:

Banner Associates, Inc.
3900 N Northview Ave, Sioux Falls, SD 57107
855-323-6342 (toll free)
CONTACT: Spencer Gilk

CONTRACTOR:

SiteWorks, Inc
4825 N Wilcox Dr, Sioux Falls, SD 57104
(605) 310-0744
CONTACT: Michael Holom

OWNER:

Kimball
140 Main Street, Kimball, SD 57355
(605) 778-6277
CONTACT: Lydia Morley | Bill Gough

PROJECT UPDATE AND SCHEDULE

- Roadway Reconstruction
 - Mainline base course installation is complete. Side streets at Railroad, 1st, and 2nd have been covered with base course.
 - Adverse weather conditions have impacted the roadway reconstruction process.
 - Sidewalk removal has begun with coordination of business owners.
 - Preparation of building fronts has begun.
- Upcoming work
 - Subgrade preparation will continue south of the 3rd St and Main St intersection.
 - Roadway base course preparation and compaction will continue until required stability is achieved.
 - Concrete curb and gutter will begin after roadway base density and stability is approved.
 - Sidewalk removal and replacement may happen concurrently with concrete paving activities, as space allows.