



KIMBALL MAIN STREET ROADWAY AND UTILITY IMPROVEMENTS

PERCENT COMPLETE: 25%

PROJECT DESCRIPTION

This project includes watermain and sanitary sewer replacement, complete street reconstruction, concrete driveway, pedestrian ramp, and sidewalk replacement. Construction is expected to be completed by early October, weather permitting.

PROJECT UPDATE | August 10th, 2026



PROJECT INFORMATION

CONSULTANT:

Banner Associates, Inc.
3900 N Northview Ave, Sioux Falls, SD 57107
855-323-6342 (toll free)
CONTACT: Spencer Gilk

CONTRACTOR:

SiteWorks, Inc
4825 N Wilcox Dr, Sioux Falls, SD 57104
(605) 310-0744
CONTACT: Michael Holom

OWNER:

Kimball
140 Main Street, Kimball, SD 57355
(605) 778-6277
CONTACT: Lydia Morley | Bill Gough

PROJECT UPDATE AND SCHEDULE

- Underground Utilities
 - Underground utilities work was completed on Monday, August 3rd.
- Roadway Reconstruction
 - Unclassified excavation began on Wednesday, July 29 by removing excess roadway material.
 - Roadway subgrade preparation began on Wednesday, August 5th.
- Upcoming work
 - Subgrade preparation will continue the week of August 10
 - Roadway base course installation will begin after subgrade is approved
 - Concrete curb and gutter and concrete roadway paving will begin after roadway base is completed