



KIMBALL MAIN STREET ROADWAY AND UTILITY IMPROVEMENTS

PERCENT COMPLETE: 52%

PROJECT DESCRIPTION

This project includes watermain and sanitary sewer replacement, complete street reconstruction, concrete driveway, pedestrian ramp, and sidewalk replacement. Construction is expected to be completed by early October, weather permitting.

PROJECT UPDATE | October 19th, 2026



PROJECT INFORMATION

CONSULTANT:

Banner Associates, Inc.
3900 N Northview Ave, Sioux Falls, SD 57107
855-323-6342 (toll free)
CONTACT: Spencer Gilk

CONTRACTOR:

SiteWorks, Inc
4825 N Wilcox Dr, Sioux Falls, SD 57104
(605) 310-0744
CONTACT: Michael Holom

OWNER:

Kimball
140 Main Street, Kimball, SD 57355
(605) 778-6277
CONTACT: Lydia Morley | Bill Gough

PROJECT UPDATE AND SCHEDULE

- Roadway Reconstruction
 - Mainline base course installation is complete. Side streets base course is complete.
 - Curb and Gutter installation is 50% complete
 - Sidewalk removal is 85% complete.
 - Sidewalk has been installed from Railroad to 1st street.
- Upcoming work
 - Roadway base course preparation and compaction will continue until required stability is achieved.
 - Concrete curb and gutter will continue to be installed as roadway base density and stability is approved, 2nd to 3rd St Needed.
 - Sidewalk replacement will continue behind curb and gutter installation, 1st to 3rd St. Needed.
 - Parking stall pavement will start on the block of Railroad to 1st street with Valley gutter installation to follow.
 - Side street asphalt pavement installation planned to be completed in the next two weeks, weather pending.
 - Main line concrete paving planned to be installed after parking stalls and valley gutter installation.

