



KIMBALL MAIN STREET ROADWAY AND UTILITY IMPROVEMENTS

PERCENT COMPLETE: 20%

PROJECT DESCRIPTION

This project includes watermain and sanitary sewer replacement, complete street reconstruction, concrete driveway, pedestrian ramp, and sidewalk replacement. Construction is expected to be completed by early October, weather permitting.

PROJECT UPDATE | July 27th, 2026



PROJECT INFORMATION

CONSULTANT:

Banner Associates, Inc.
3900 N Northview Ave, Sioux Falls, SD 57107
855-323-6342 (toll free)
CONTACT: Spencer Gilk

CONTRACTOR:

SiteWorks, Inc
4825 N Wilcox Dr, Sioux Falls, SD 57104
(605) 310-0744
CONTACT: Michael Holom

OWNER:

Kimball
140 Main Street, Kimball, SD 57355
(605) 778-6277
CONTACT: Lydia Morley | Bill Gough

PROJECT UPDATE AND SCHEDULE

- Underground Utilities
 - Underground utilities work started on Monday, July 13.
 - Sanitary sewer main installation has almost reached Railroad St
 - Sanitary sewer services have been installed from the south project limits to the 2nd Street intersection.
- Upcoming work
 - Underground utility construction will continue and is expected to be completed by end of week of July 27.
 - Watermain will be installed across the intersections.
 - Roadway reconstruction will begin as site and weather conditions permit
- Water Shutdowns
 - Temporary water shutdowns will be necessary to complete water improvements. The city and contractor will notify residents and business owners of expected impact prior to work taking place