KIMBALL MAIN STREET ROADWAY AND UTILITY IMPROVEMENTS

PERCENT COMPLETE: 55%

PROJECT DESCRIPTION

This project includes watermain and sanitary sewer replacement, complete street reconstruction, concrete driveway, pedestrian ramp, and sidewalk replacement. Construction is expected to be completed in November, weather permitting.

PROJECT UPDATE | November 2nd, 2026







PROJECT INFORMATION

CONSULTANT:
Banner Associates, Inc.
3900 N Northview Ave, Sioux Falls, SD 57107
855-323-6342 (toll free)
CONTACT: Spencer Gilk

CONTRACTOR:
SiteWorks, Inc
4825 N Wilcox Dr, Sioux Falls, SD 57104
(605) 310-0744
CONTACT: Michael Holom

OWNER:
Kimball
140 Main Street, Kimball, SD 57355
(605) 778-6277
CONTACT: Lydia Morley | Bill Gough

PROJECT UPDATE AND SCHEDULE

- Roadway Reconstruction and Surfacing
  - Curb and Gutter installation is complete except for intersections
  - Parking lanes are complete
  - Mainline sidewalk installation Railroad-2nd Street is 90% complete
  - Mainline sidewalk installation south of 3rd Street is complete
- Upcoming work
  - The concrete paver arrived on Friday, 10/30
  - Roadway base course preparation and compaction will continue until required stability is achieved. Base course will be cut to final grade prior to concrete paving.
  - Intersection sidewalk and curb and gutter will be completed after concrete paving.
  - Sidewalk replacement will continue where curb and gutter is installed.
  - Side street asphalt pavement installation will begin after concrete paving is complete, weather pending.
  - Lane and parking striping will begin after paving is complete.

BANNER
engineering a better community